



PT PRIMA ENERGY BAWEAN

**Project : Monopod “A” (MPA) Re-activation : New Pipeline and
Topside Facilities**



PT. MULTI OCEAN SHIPYARD



PT. GERBANG SARANA BAJA

PIG RECEIVER INSPECTION AND TEST PLAN

Document Number	-
Vendor Doc. Number	V-24021-GSB-QC-PR-602
Revision	1A
Status	IFC
Contract No.	PO. 022401371

INSPECTION AND TEST PLAN

End User : PT. PRIMA ENERGY
Client : PT. MULTI OCEAN SHIPYARD
Project Title : MPA RE-ACTIVATION PROJECT
Tag No. : PIG RECEIVER (S-3000)
Reference : Project Specification

Rev No : 1
Job No. : V24021-XI-24-21
ITP No : 01PR/GSB/ITP/II/25
Date : MARCH 17, 2025

LEGEND CLASSIFICATION

- H - HOLD POINT : An inspection, test, non destructive examination or fabrication operation, that must be witnessed by a specified party prior to having subsequent fabrication. Operation sequences at the required hold point shall not be continued prior to having been examined and released by a specified party. The specified party must be notified sufficiently in advance prior to performing the designated operation.
- W - WITNESS POINT : An inspection, test, non destructive examination or fabrication operation that is designated to be witnessed by a specified party. The specified party must be notified sufficiently in advance prior to performing the designated operation. If the specified party fails to show up the operation may proceed, with the consent of the specified party. This must be documented by the contact person who received the authorization to proceed.
- SW-SPOT WITNESS : Is a point during construction activities where measurement, witnessing of work or inspection normally takes places. Form all written notification is not required, although oral or informal memo will normally will be given. If the dicipline inspector does not inspect the work at this point, the work may be continue. However inspection data must be recorded and GSB/IP is fully responsible to ensure that this is done before continuing the next work step.
- R - REVIEW POINT : Inspection reports or other documents that is designed to be reviewed and [approved](#) by a specified party as referred to ITP.

ABBREVIATIONS

GSB : PT. Gerbang Saranabaja
AI : Authorized Inspector
MOS : Pt. Multi Ocean Shipyard
PE : PT. PRIMA ENERGY
MIGAS : Indonesian Oil and Gas Department

WPS : Welding Procedure Specification
PQR : Procedure Qualification Report
NDE : Non Destructive Examination
PWHT : Post Weld Heat Treatment
N/ A : Not Applicable

ASME : American Society Mechanical Engineers
ASNT : American Society Non Destructive Testing
ASTM : American Society Testing of Material
API : American Petroleum Institute



INSPECTION AND TEST PLAN PIG RECEIVER

End User	: PT. PRIMA ENERGY	Doc. No.	: 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Loyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)		
Client	: PT. MULTI OCEAN SHIPYARD	Tag No.	: PIG RECEIVER (S-3000)			
Project	: PROJECT SPECIFICATION	Description	: PROJECT SPECIFICATION			
Job No.	: V24021-XI-24-21	Rev. No.	: 1			
Fab. By	: PT. GERBANG SARANABAJA					
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.						

Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS	
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN		
				Insp		Insp		Insp		Insp		Insp			

I. Design

1	Approval for Calculation	QM-002 SEC.2	ASME Sec. VIII Div.1	H		R		R				R			
2	Approval for Drawing	QM-002 SEC.2	ASME Sec. VIII Div.1	H		R		R				R			

II. Welding Qualification and Documents

3	WPS & PQR	QM-002 SEC.2 & QP-02-01	ASME Sec. VIII Div.1 & ASME Sec. IX	H		R		R				R			
4	NDT Qualification & NDT Procedure		ASME Sec. VIII Div.1 & ASME Sec. V	H		R		R				R			
5	Welder Qualification		ASME Sec. VIII Div.1 & ASME Sec. IX	H		R		R				R			
6	Pre Inspection Meeting	-	-	H		H		H				-			

III. Raw Material Receiving Inspection

7	Plate														
	SA 516 Gr. 70 Thickness 12mm	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W		R				-			
	SA 516 Gr. 70 Thickness 6mm			H		W		R				-			
	SA 36 Thickness 16mm			H		W		R				-			
	SA 36 Thickness 12mm		ASME Sec. II	H		W		R				-			
	SA 36 Thickness 6mm		ASME Sec. II	H		W		R				-			
	SA 240 TP 304 Thickness 6mm		ASME Sec. II	H		W		R				-			



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Loyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titlis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
				Insp		Insp		Insp		Insp		Insp		
8	Pipe													
	8" sch XS, SA 106 Gr. B	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W		SW		W		-		
	12" sch 80, SA 106 Gr. B			H		W		SW		W		-		
	4" sch 80, SA 106 Gr. B			H		W		SW		W		-		
	2" sch 160, SA 106 Gr. B			H		W		SW		W		-		
	1" sch 160, SA 106 Gr. B			H		W		SW		W		-		
	3/4" sch 160, SA 106 Gr. B			H		W		SW		W		-		
9	Flange													
	8"-600# WNRF Sch. S/XS, SA 105	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W		SW		W		-		
	4"-600# WNRF Sch. S/80, SA 105			H		W		SW		W		-		
	2"-600# WNRF Sch. S/160, SA 105			H		W		SW		W		-		
	1"-600# SORF Sch. S/160, SA 105			H		W		SW		W		-		
	3/4"-600# SORF Sch. S/160, SA 105			H		W		SW		W		-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titlis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
				Insp		Insp		Insp		Insp		Insp		
10	Fitting													
	Eccentric Reducer 12" Sch S/80 x 8" Sch.S/XS, SA 234 WPB	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W		SW				-		
	Sockolet 1"x12"-6000#, SA 105			H		W		SW				-		
	Sockolet 3/4"x12"-6000#, SA 105			H		W		SW				-		
11	Bolts and Nuts													
	- Stud Bolt SA193-B7, 5/8" UNC x 100L	QM-002 SEC.3 & QP-03-04	ASME Sec. II / ASME B1.1 / ASME B18.31.2	H		W		SW				-		
	- Heavy Series Hex. Nut SA194-B7, 2H, FC Coat		ASME Sec. II / ASME B1.1 / ASME B18.2.2	H		W		SW				-		
12	Others													
	Quick Opening Closure, 12" SCH 80, SA 105 (Right Side)	QM-002 SEC.3 & QP-03-04	ASME VIII Div. 1	H		W		R		R		-		
	Pig Signal SA 479-316L	QM-002 SEC.3 & QP-03-04	ASME VIII Div. 1	H		W		R				-		
	2" Spiral wound Gasket	QM-002 SEC.3 & QP-03-04	ASME B16.20	H		SW		W				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Loyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
				Insp		Insp		Insp		Insp		Insp		

IV.Cutting & Identification														
13	Plate	QM-002 SEC.3 & QP-03-04	ASME Sec. II											
	- Wear Plate			H		SW		R				-		
	- Saddle Support A & B			H		SW		R				-		
	- Base Plate			H		SW		R				-		
14	Pipe	QM-002 SEC.3 & QP-03-04	ASME Sec. II									-		
	- Mayor Barel Pipe			H		SW		R				-		
	- Minor Barel Pipe			H		SW		R				-		
	- Nozzle Pipe			H		SW		R				-		
15	Lifting Lug & Lifting Lug PAD	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		SW		R				-		
16	Name Plate Bracket Bracket and Other Accessories	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		SW		R				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User	: PT. PRIMA ENERGY	Doc. No.	: 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Loyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)			
Client	: PT. MULTI OCEAN SHIPYARD	Tag No.	: PIG RECEIVER (S-3000)				
Project	: PROJECT SPECIFICATION	Description	: PROJECT SPECIFICATION				
Job No.	: V24021-XI-24-21	Rev. No.	: 1				
Fab. By	: PT. GERBANG SARANABAJA						
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.							

Sequence No.	Description of Fabrication Inspection Process		Reference Document	Acceptance Criteria	Inspection Category										REMARKS	
					GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN		
					Insp		Insp		Insp		Insp		Insp			
V. MAIN BAREL																
17	Flange to Minor Barel (Joint No. CW1-J1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (Full RT)	QP-04-02		H		R		R				-			
18	Minor Barel to Eccentric Reducer (Joint No. CW2-J2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (Full RT)	QP-04-02		H		R		R				-			
19	Major Barel to Eccentric Reducer (Joint No. CW3-J3)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (Full RT)	QP-04-02		H		R		R				-			
20	Major Barel to QOC (Joint No. CW4-J4)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (Full RT)	QP-04-02		H		R		R				-			

 PT GERBANG SARANABAJA				INSPECTION AND TEST PLAN PIG RECEIVER												
End User : PT. PRIMA ENERGY		Doc. No. : 01PR/GSB/ITP/II/25		Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)												
Client : PT. MULTI OCEAN SHIPYARD		Tag No. : PIG RECEIVER (S-3000)														
Project : PROJECT SPECIFICATION		Description : PROJECT SPECIFICATION														
Job No. : V24021-XI-24-21		Rev. No. : 1														
Fab. By : PT. GERBANG SARANABAJA																
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.																
Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS		
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN			
				Insp		Insp		Insp		Insp		Insp				
VI. NOZZLE																
21	Major Barel to Nozzle Neck "N3" (Joint No. N3-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (PT)	QP-04-05		H		SW/R		R				-			
22	Nozzle Neck "N3" to Flange (Joint No. N3-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (RT)	QP-04-02		H		SW/R		R				-			
23	Sockolet "N4" to Major Barel (Joint No. N4-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (PT)	QP-04-05		H		SW/R		R				-			
24	Sockolet "N4" to Nozzle Neck (Joint No. N4-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (PT)	QP-04-05		H		SW/R		R				-			
25	Nozzle Neck "N4" to Flange (Joint No. N4-3)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-			
		Visual	QP-04-01		H		SW		R				-			
		NDE (PT)	QP-04-05		H		SW/R		R				-			



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process		Reference Document	Acceptance Criteria	Inspection Category										REMARKS
					GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
					Insp		Insp		Insp		Insp		Insp		
26	Minor Barel to Nozzle Neck "N5" (Joint No. N5-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		
27	Nozzle Neck "N5" to Flange (Joint No. N5-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (Full RT)	QP-04-02		H		R		R				-		
28	Major Barel to Nozzle Neck "N6" (Joint No. N6-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		
29	Nozzle Neck "N6" to Flange (Joint No. N6-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (Full RT)	QP-04-02		H		R		R				-		
30	Major Barel to Nozzle Neck "N7" (Joint No. N7-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User	: PT. PRIMA ENERGY	Doc. No.	: 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titlis Sampurna)			
Client	: PT. MULTI OCEAN SHIPYARD	Tag No.	: PIG RECEIVER (S-3000)				
Project	: PROJECT SPECIFICATION	Description	: PROJECT SPECIFICATION				
Job No.	: V24021-XI-24-21	Rev. No.	: 1				
Fab. By	: PT. GERBANG SARANABAJA						
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.							

Sequence No.	Description of Fabrication Inspection Process		Reference Document	Acceptance Criteria	Inspection Category										REMARKS
					GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
					Insp		Insp		Insp		Insp		Insp		
31	Nozzle Neck "N7" to Flange (Joint No. N7-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (Full RT)	QP-04-02		H		R		R				-		
32	Major Barel to Sockolet "N8" (Joint No. N8-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		
33	Nozzle Neck "N8" to Sockolet (Joint No. N8-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		
34	Nozzle Neck "N8" to Flange (Joint No. N8-3)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
				Insp		Insp		Insp		Insp		Insp		

VII. SADDLE

35	Major Barel to Wear Plate (Joint No. SDL-1R)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
36	Saddle Support "A" to Wear Plate (Joint No. SDL-2R)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
37	Saddle Support "A" to Base Plate (Joint No. SDL-3R)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
38	Saddle Support "A" to Earth Lug (Joint No. EL-1R)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		
39	Minor Barel to Wear Plate (Joint No. SDL-2L)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process		Reference Document	Acceptance Criteria	Inspection Category										REMARKS
					GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
					Insp		Insp		Insp		Insp		Insp		
40	Saddle Support "B" to Wear Plate (Joint No. SDL-1L)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
41	Saddle Support "B" to Base Plate (Joint No. SDL-3L)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
42	Saddle Support "B" to Earth Lug (Joint No. EL-1L)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (PT)	QP-04-05		H		SW/R		R				-		

VIII. OTHERS

43	Lifting Lug Pad "2" to Major Barel (Joint No. LL2-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
44	Lifting Lug Pad "2" to Lifting Lug (Joint No. LL2-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User : PT. PRIMA ENERGY	Doc. No. : 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titlis Sampurna)
Client : PT. MULTI OCEAN SHIPYARD	Tag No. : PIG RECEIVER (S-3000)	
Project : PROJECT SPECIFICATION	Description : PROJECT SPECIFICATION	
Job No. : V24021-XI-24-21	Rev. No. : 1	
Fab. By : PT. GERBANG SARANABAJA		
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.		

Sequence No.	Description of Fabrication Inspection Process		Reference Document	Acceptance Criteria	Inspection Category										REMARKS
					GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
					Insp		Insp		Insp		Insp		Insp		
44	Collar Plate to Lifting Lug "2" (Joint No. LL2-3)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
45	Lifting Lug Pad "1" to Minor Barel (Joint No. LL1-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
46	Lifting Lug Pad "1" to Lifting Lug (Joint No. LL1-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
46	Collar Plate to Lifting Lug "1" (Joint No. LL1-3)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
47	Name Plate Bracket "1" to Major Barel (Joint No. NP1-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		



INSPECTION AND TEST PLAN PIG RECEIVER

End User	: PT. PRIMA ENERGY	Doc. No.	: 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Lloyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)			
Client	: PT. MULTI OCEAN SHIPYARD	Tag No.	: PIG RECEIVER (S-3000)				
Project	: PROJECT SPECIFICATION	Description	: PROJECT SPECIFICATION				
Job No.	: V24021-XI-24-21	Rev. No.	: 1				
Fab. By	: PT. GERBANG SARANABAJA						
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.							

Sequence No.	Description of Fabrication Inspection Process		Reference Document	Acceptance Criteria	Inspection Category										REMARKS
					GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
					Insp		Insp		Insp		Insp		Insp		
48	Name Plate Bracket "1" to Major Barel (Joint No. NP1-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
49	Name Plate Bracket "2" to Major Barel (Joint No. NP2-1)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		
50	Name Plate Bracket "2" to Major Barel (Joint No. NP2-2)	Fit Up	QP-03-01	Approved Drawing V-24021-XI-MEC-PR-002, V-24021-XI-MEC-PR-006	H		SW		R				-		
		Visual	QP-04-01		H		SW		R				-		
		NDE (MT)	QP-04-04		H		SW/R		R				-		

IX. FINAL INSPECTION

51	Final Visual Inspection	QP-03-04	ASME Sec.VIII Div. 1	H		W		W		W		-			
51.1	External Pig Receiver			H		W		W		W		-			
51.2	Final Dimensional Check			H		W		SW		W		-			
52	Leak Test Telltale Hole	QP-03-04	ASME Sec.V	H		W		SW				-			



INSPECTION AND TEST PLAN PIG RECEIVER

End User	: PT. PRIMA ENERGY	Doc. No.	: 01PR/GSB/ITP/II/25	Legend : H : Hold Point W : Witness SW : Spot Witness R : Review M : Monitor GSB : PT. Gerbang Saranabaja MOS : Pt. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector (Loyd Register) MIGAS : Indonesian Oil & Gas Department /TPIA 3rd Party inspector authorized (Titis Sampurna)			
Client	: PT. MULTI OCEAN SHIPYARD	Tag No.	: PIG RECEIVER (S-3000)				
Project	: PROJECT SPECIFICATION	Description	: PROJECT SPECIFICATION				
Job No.	: V24021-XI-24-21	Rev. No.	: 1				
Fab. By	: PT. GERBANG SARANABAJA						
Note : Production Supervisor must initial and date each completed stop Work may not proceed beyond a QC inspection point until initiated and dated by QC Inspector No work shall proceed unless the ITP has been signed by the QC/AI for their designated holds points.							

Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category										REMARKS
				GSB	SIGN	MOS	SIGN	PE	SIGN	AI	SIGN	TPIA / MIGAS	SIGN	
				Insp		Insp		Insp		Insp		Insp		
53	Hydrostatic	QM-002 SEC.4 & QP-06-01	ASME Sec.VIII Div. 1											
53.1	Procedure			H		R		R		R		-		
53.2	Calibration of Gauges			H		R		R		R		-		
53.3	Hydrotest Operation			H		H		H		H		H		
53.4	Record			H		R		R		R		R		
54	Sertification Mark Stamping													
55	Flushing & Drying	-	Photograph Report	H		W		R				-		
56	Coating	Approve Painting Procedure	Paint Manufacturer	H		SW		R				-		
57	Manufacturer's Data Report	QM-002 SEC.11 & QP-01-02	ASME Sec.VIII Div. 1	H		R		R				-		

COMMENT RESOLUTION SHEET

No.	Commented Page/Section	Comment Description	Comment Response	Rev. No.																																																																																																				
1	Page 3	GSB : PT. Gerbang Saranabaja MOS : PT. Multi Ocean Shipyard PE : PT. PRIMA ENERGY AI : Authorized Inspector 3RD PARTY MIGAS : Indonesian Oil & Gas Department	We will additional name of company Authorized Inspector.	1																																																																																																				
2	Page 3	<table><tr><th>Sequence No.</th><th>Description of Fabrication Inspection Process</th><th>Reference Document</th><th>Acceptance Criteria</th><th>GSB Insp</th><th>SIGN</th><th>MOS Insp</th></tr><tr><td colspan="7">I. Design</td></tr><tr><td>1</td><td>Approval for Calculation</td><td>QM-002 SEC.2</td><td>ASME Sec. VIII Div.1</td><td>H</td><td></td><td>A</td></tr><tr><td>2</td><td>Approval for Drawing</td><td>QM-002 SEC.2</td><td>ASME Sec. VIII Div.1</td><td>H</td><td></td><td>A</td></tr><tr><td colspan="7">II. Welding Qualification and Documents</td></tr><tr><td>3</td><td>WPS & PQR</td><td rowspan="4">QM-002 SEC.2 & QP-02-01</td><td>ASME Sec. VIII Div.1 & ASME Sec. IX</td><td>H</td><td></td><td>A</td></tr><tr><td>4</td><td>NDT Qualification & NDT Procedure</td><td>ASME Sec. VIII Div.1 & ASME Sec. V</td><td>H</td><td></td><td>A</td></tr><tr><td>5</td><td>Welder Qualification</td><td>ASME Sec. VIII Div.1 & ASME Sec. IX</td><td>H</td><td></td><td>A</td></tr><tr><td>6</td><td>Pre Inspection Meeting</td><td></td><td>H</td><td></td><td>H</td></tr></table>	Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	GSB Insp	SIGN	MOS Insp	I. Design							1	Approval for Calculation	QM-002 SEC.2	ASME Sec. VIII Div.1	H		A	2	Approval for Drawing	QM-002 SEC.2	ASME Sec. VIII Div.1	H		A	II. Welding Qualification and Documents							3	WPS & PQR	QM-002 SEC.2 & QP-02-01	ASME Sec. VIII Div.1 & ASME Sec. IX	H		A	4	NDT Qualification & NDT Procedure	ASME Sec. VIII Div.1 & ASME Sec. V	H		A	5	Welder Qualification	ASME Sec. VIII Div.1 & ASME Sec. IX	H		A	6	Pre Inspection Meeting		H		H	On subject I. Design, II. Welding Qualification and document. Change R to A on MOS Column, We still use “R” identification test plan, but change on legend notes “R” is, inspection report or other documents that’s is designed to be reviewed and approved by a specified party as referred to ITP R - REVIEW POINT Inspection reports or other documents that is designed to be reviewed and approved by a specified party as referred to ITP.	1																																								
Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	GSB Insp	SIGN	MOS Insp																																																																																																		
I. Design																																																																																																								
1	Approval for Calculation	QM-002 SEC.2	ASME Sec. VIII Div.1	H		A																																																																																																		
2	Approval for Drawing	QM-002 SEC.2	ASME Sec. VIII Div.1	H		A																																																																																																		
II. Welding Qualification and Documents																																																																																																								
3	WPS & PQR	QM-002 SEC.2 & QP-02-01	ASME Sec. VIII Div.1 & ASME Sec. IX	H		A																																																																																																		
4	NDT Qualification & NDT Procedure		ASME Sec. VIII Div.1 & ASME Sec. V	H		A																																																																																																		
5	Welder Qualification		ASME Sec. VIII Div.1 & ASME Sec. IX	H		A																																																																																																		
6	Pre Inspection Meeting			H		H																																																																																																		
3	Pages 3	<table><tr><td>7</td><td>Plate</td><td rowspan="7">QM-002 SEC.3 & QP-03-04</td><td rowspan="3">ASME Sec. II</td><td></td><td></td><td></td></tr><tr><td></td><td>SA 516 Gr. 70 Thickness 12mm</td><td>H</td><td></td><td>W</td></tr><tr><td></td><td>SA 516 Gr. 70 Thickness 6mm</td><td>H</td><td></td><td>W</td></tr><tr><td></td><td>SA 36 Thickness 16mm</td><td rowspan="3">ASME Sec. II</td><td>H</td><td></td><td>W</td></tr><tr><td></td><td>SA 36 Thickness 12mm</td><td>H</td><td></td><td>W</td></tr><tr><td></td><td>SA 36 Thickness 6mm</td><td>H</td><td></td><td>W</td></tr><tr><td></td><td>SA 240 TP 304 Thickness 6mm</td><td>ASME Sec. II</td><td>H</td><td></td><td>W</td></tr></table>	7	Plate	QM-002 SEC.3 & QP-03-04	ASME Sec. II					SA 516 Gr. 70 Thickness 12mm	H		W		SA 516 Gr. 70 Thickness 6mm	H		W		SA 36 Thickness 16mm	ASME Sec. II	H		W		SA 36 Thickness 12mm	H		W		SA 36 Thickness 6mm	H		W		SA 240 TP 304 Thickness 6mm	ASME Sec. II	H		W	On subject III. Raw material receiving inspection. Change SW to W on MOS Column, Subject to be Revise	1																																																													
7	Plate	QM-002 SEC.3 & QP-03-04	ASME Sec. II																																																																																																					
	SA 516 Gr. 70 Thickness 12mm			H				W																																																																																																
	SA 516 Gr. 70 Thickness 6mm			H			W																																																																																																	
	SA 36 Thickness 16mm		ASME Sec. II	H			W																																																																																																	
	SA 36 Thickness 12mm			H			W																																																																																																	
	SA 36 Thickness 6mm			H			W																																																																																																	
	SA 240 TP 304 Thickness 6mm		ASME Sec. II	H		W																																																																																																		
4	Pages 4	Can work under process unless the following items agreed by the customer for their designated notes points. <table><tr><th rowspan="2">Sequence No.</th><th rowspan="2">Description of Fabrication Inspection Process</th><th rowspan="2">Reference Document</th><th rowspan="2">Acceptance Criteria</th><th colspan="6">Inspection Category</th></tr><tr><th>GSB Insp</th><th>SIGN</th><th>MOS Insp</th><th>PE Insp</th><th>SIGN</th><th>AI Insp</th></tr><tr><td colspan="7">8 Pipe</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td>8" sch XS, SA 106 Gr. B</td><td rowspan="4">QM-002 SEC.3 & QP-03-04</td><td rowspan="4">ASME Sec. II</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td>12" sch 80, SA 106 Gr. B</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td>4" sch 80, SA 106 Gr. B</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td>2" sch 160, SA 106 Gr. B</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr><tr><td colspan="7">9 Flange</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td>8"-600# WNRF Sch. S/XS, SA 105</td><td rowspan="3">QM-002 SEC.3 & QP-03-04</td><td rowspan="3">ASME Sec. II</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td>4"-600# WNRF Sch. S/80, SA 105</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td>2"-600# WNRF Sch. S/160, SA 105</td><td>H</td><td></td><td>W</td><td>SW</td><td></td><td>R</td></tr></table>	Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	Inspection Category						GSB Insp	SIGN	MOS Insp	PE Insp	SIGN	AI Insp	8 Pipe													8" sch XS, SA 106 Gr. B	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W	SW		R		12" sch 80, SA 106 Gr. B	H		W	SW		R		4" sch 80, SA 106 Gr. B	H		W	SW		R		2" sch 160, SA 106 Gr. B	H		W	SW		R	9 Flange													8"-600# WNRF Sch. S/XS, SA 105	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W	SW		R		4"-600# WNRF Sch. S/80, SA 105	H		W	SW		R		2"-600# WNRF Sch. S/160, SA 105	H		W	SW		R	On subject III. Raw material receiving inspection. Change W to SW on PE Column, Subject to be Revise Change W to R on AI Column, Subject Not Revise as AI Confirmation of inspection	1
Sequence No.	Description of Fabrication Inspection Process	Reference Document					Acceptance Criteria	Inspection Category																																																																																																
			GSB Insp	SIGN	MOS Insp	PE Insp		SIGN	AI Insp																																																																																															
8 Pipe																																																																																																								
	8" sch XS, SA 106 Gr. B	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W	SW		R																																																																																															
	12" sch 80, SA 106 Gr. B			H		W	SW		R																																																																																															
	4" sch 80, SA 106 Gr. B			H		W	SW		R																																																																																															
	2" sch 160, SA 106 Gr. B			H		W	SW		R																																																																																															
9 Flange																																																																																																								
	8"-600# WNRF Sch. S/XS, SA 105	QM-002 SEC.3 & QP-03-04	ASME Sec. II	H		W	SW		R																																																																																															
	4"-600# WNRF Sch. S/80, SA 105			H		W	SW		R																																																																																															
	2"-600# WNRF Sch. S/160, SA 105			H		W	SW		R																																																																																															

5	Pages 5	<table><tr><th colspan="4">1. Add review of test procedures column (see 1.1.1) and review against up date values for each design/section column</th><th colspan="6">2. Inspection Category</th></tr><tr><th rowspan="2">Sequence No.</th><th rowspan="2">Description of Fabrication Inspection Process</th><th rowspan="2">Reference Document</th><th rowspan="2">Acceptance Criteria</th><th>QSR</th><th>SDN</th><th>MOS</th><th>SDN</th><th>PE</th><th>SDN</th></tr><tr><th>Insp</th><th></th><th>Insp</th><th></th><th>Insp</th><th></th></tr><tr><td>10</td><td>Fitting</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td>Eccentric Reducer 12" Sch 5/80 x 8" Sch 5/XS, SA 234 WPB</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME Sec. II</td><td>H</td><td></td><td>W</td><td></td><td>SW</td><td></td></tr><tr><td>11</td><td>Bolts and Nuts</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td>- Stud Bolt SA193-B7, 5/8" UNC x 100L</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME Sec. II / ASME B1.1 / ASME B18.31.2</td><td>H</td><td></td><td>W</td><td></td><td>SW</td><td></td></tr><tr><td></td><td>- Heavy Series Hex. Nut SA194-B7, 2H, FC Coat</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME Sec. II / ASME B1.1 / ASME B18.2.2</td><td>H</td><td></td><td>W</td><td></td><td>SW</td><td></td></tr><tr><td>12</td><td>Others</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td>Quick Opening Closure, 12" SCH 80, SA 105 (Right Side)</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME VIII Div. 1</td><td>H</td><td></td><td>W</td><td></td><td>R</td><td></td></tr><tr><td></td><td>Pig Signal SA 479-316L</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME VIII Div. 1</td><td>H</td><td></td><td>W</td><td></td><td>R</td><td></td></tr><tr><td></td><td>2" Spiral wound Gasket</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME B16.20</td><td>H</td><td></td><td>W</td><td></td><td>SW</td><td></td></tr></table>	1. Add review of test procedures column (see 1.1.1) and review against up date values for each design/section column				2. Inspection Category						Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	QSR	SDN	MOS	SDN	PE	SDN	Insp		Insp		Insp		10	Fitting										Eccentric Reducer 12" Sch 5/80 x 8" Sch 5/XS, SA 234 WPB	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		W		SW		11	Bolts and Nuts										- Stud Bolt SA193-B7, 5/8" UNC x 100L	QM-002 SEC 3 & QP-03-04	ASME Sec. II / ASME B1.1 / ASME B18.31.2	H		W		SW			- Heavy Series Hex. Nut SA194-B7, 2H, FC Coat	QM-002 SEC 3 & QP-03-04	ASME Sec. II / ASME B1.1 / ASME B18.2.2	H		W		SW		12	Others										Quick Opening Closure, 12" SCH 80, SA 105 (Right Side)	QM-002 SEC 3 & QP-03-04	ASME VIII Div. 1	H		W		R			Pig Signal SA 479-316L	QM-002 SEC 3 & QP-03-04	ASME VIII Div. 1	H		W		R			2" Spiral wound Gasket	QM-002 SEC 3 & QP-03-04	ASME B16.20	H		W		SW		On subject III. Raw material receiving inspection. Change W to SW on PE Column, Subject to be Revise Change SW to SW on MOS Column, Subject to be Revise	1												
1. Add review of test procedures column (see 1.1.1) and review against up date values for each design/section column				2. Inspection Category																																																																																																																																
Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	QSR	SDN	MOS	SDN	PE	SDN																																																																																																																											
				Insp		Insp		Insp																																																																																																																												
10	Fitting																																																																																																																																			
	Eccentric Reducer 12" Sch 5/80 x 8" Sch 5/XS, SA 234 WPB	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		W		SW																																																																																																																												
11	Bolts and Nuts																																																																																																																																			
	- Stud Bolt SA193-B7, 5/8" UNC x 100L	QM-002 SEC 3 & QP-03-04	ASME Sec. II / ASME B1.1 / ASME B18.31.2	H		W		SW																																																																																																																												
	- Heavy Series Hex. Nut SA194-B7, 2H, FC Coat	QM-002 SEC 3 & QP-03-04	ASME Sec. II / ASME B1.1 / ASME B18.2.2	H		W		SW																																																																																																																												
12	Others																																																																																																																																			
	Quick Opening Closure, 12" SCH 80, SA 105 (Right Side)	QM-002 SEC 3 & QP-03-04	ASME VIII Div. 1	H		W		R																																																																																																																												
	Pig Signal SA 479-316L	QM-002 SEC 3 & QP-03-04	ASME VIII Div. 1	H		W		R																																																																																																																												
	2" Spiral wound Gasket	QM-002 SEC 3 & QP-03-04	ASME B16.20	H		W		SW																																																																																																																												
6	Pages 6	<table><tr><th colspan="4">1. Add review of test procedures column (see 1.1.1) and review against up date values for each design/section column</th><th colspan="6">2. Inspection Category</th></tr><tr><th rowspan="2">Sequence No.</th><th rowspan="2">Description of Fabrication Inspection Process</th><th rowspan="2">Reference Document</th><th rowspan="2">Acceptance Criteria</th><th>QSR</th><th>SDN</th><th>MOS</th><th>SDN</th><th>PE</th><th>SDN</th></tr><tr><th>Insp</th><th></th><th>Insp</th><th></th><th>Insp</th><th></th></tr><tr><td colspan="10">IV. Cutting & Identification</td></tr><tr><td>13</td><td>Plate</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td>- Wear Plate</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME Sec. II</td><td>H</td><td></td><td>SW</td><td></td><td>R</td><td></td></tr><tr><td></td><td>- Saddle Support A & B</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME Sec. II</td><td>H</td><td></td><td>SW</td><td></td><td>R</td><td></td></tr><tr><td></td><td>- Base Plate</td><td>QM-002 SEC 3 & QP-03-04</td><td>ASME Sec. II</td><td>H</td><td></td><td>SW</td><td></td><td>R</td><td></td></tr><tr><td>14</td><td>Pipe</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td>SW</td><td></td><td>R</td><td></td></tr></table>	1. Add review of test procedures column (see 1.1.1) and review against up date values for each design/section column				2. Inspection Category						Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	QSR	SDN	MOS	SDN	PE	SDN	Insp		Insp		Insp		IV. Cutting & Identification										13	Plate										- Wear Plate	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		SW		R			- Saddle Support A & B	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		SW		R			- Base Plate	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		SW		R		14	Pipe															SW		R		On subject IV. Cutting & Identification. Delete identification test plan which not used, Subject to be Revise	1																																
1. Add review of test procedures column (see 1.1.1) and review against up date values for each design/section column				2. Inspection Category																																																																																																																																
Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	QSR	SDN	MOS	SDN	PE	SDN																																																																																																																											
				Insp		Insp		Insp																																																																																																																												
IV. Cutting & Identification																																																																																																																																				
13	Plate																																																																																																																																			
	- Wear Plate	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		SW		R																																																																																																																												
	- Saddle Support A & B	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		SW		R																																																																																																																												
	- Base Plate	QM-002 SEC 3 & QP-03-04	ASME Sec. II	H		SW		R																																																																																																																												
14	Pipe																																																																																																																																			
						SW		R																																																																																																																												
7	Pages 8	<table><tr><td>25</td><td>Nozzle neck "N4" to Flange (Joint No. N4-2)</td><td>Fit Up</td><td>QP-03-01</td><td></td><td></td><td></td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td></td><td>Visual</td><td>QP-04-01</td><td></td><td></td><td></td><td>SW</td><td></td><td>R</td></tr><tr><td></td><td></td><td>NDE (Full RT)</td><td>QP-04-02</td><td></td><td></td><td></td><td>SW</td><td>R</td><td>R</td></tr></table>	25	Nozzle neck "N4" to Flange (Joint No. N4-2)	Fit Up	QP-03-01				SW		R			Visual	QP-04-01				SW		R			NDE (Full RT)	QP-04-02				SW	R	R	On subject VI. Nozzle. Change SW/R to R on MOS Column, Subject to be Revise	1																																																																																																		
25	Nozzle neck "N4" to Flange (Joint No. N4-2)	Fit Up	QP-03-01				SW		R																																																																																																																											
		Visual	QP-04-01				SW		R																																																																																																																											
		NDE (Full RT)	QP-04-02				SW	R	R																																																																																																																											
8	Pages 14	<table><tr><th colspan="10">IX. FINAL INSPECTION</th></tr><tr><td>52</td><td>Final Visual Inspection</td><td></td><td></td><td>H</td><td></td><td>W</td><td></td><td>W</td><td></td></tr><tr><td>52.1</td><td>External Pig Receiver</td><td>QP-03-04</td><td>ASME Sec.VIII Div. 1</td><td>H</td><td></td><td>W</td><td></td><td>W</td><td></td></tr><tr><td>52.2</td><td>Final Dimensional Check</td><td>QP-03-04</td><td>ASME Sec.V</td><td>H</td><td></td><td>W</td><td></td><td>SW</td><td></td></tr><tr><td>53</td><td>Leak Test Testitate Hole</td><td>QP-03-04</td><td>ASME Sec.V</td><td>H</td><td></td><td>W</td><td></td><td>SW</td><td></td></tr></table>	IX. FINAL INSPECTION										52	Final Visual Inspection			H		W		W		52.1	External Pig Receiver	QP-03-04	ASME Sec.VIII Div. 1	H		W		W		52.2	Final Dimensional Check	QP-03-04	ASME Sec.V	H		W		SW		53	Leak Test Testitate Hole	QP-03-04	ASME Sec.V	H		W		SW		On subject IX. Final Inspection. Change W to SW on PE Column, Subject to be Revise	1																																																																														
IX. FINAL INSPECTION																																																																																																																																				
52	Final Visual Inspection			H		W		W																																																																																																																												
52.1	External Pig Receiver	QP-03-04	ASME Sec.VIII Div. 1	H		W		W																																																																																																																												
52.2	Final Dimensional Check	QP-03-04	ASME Sec.V	H		W		SW																																																																																																																												
53	Leak Test Testitate Hole	QP-03-04	ASME Sec.V	H		W		SW																																																																																																																												
9	Pages 15	<table><tr><th colspan="4">1. Add work order process unless the 1.1.1 has been signed by the values for their designated roles points</th><th colspan="6">2. Inspection Category</th></tr><tr><th rowspan="2">Sequence No.</th><th rowspan="2">Description of Fabrication Inspection Process</th><th rowspan="2">Reference Document</th><th rowspan="2">Acceptance Criteria</th><th>QSR</th><th>SDN</th><th>MOS</th><th>SDN</th><th>PE</th><th>SDN</th><th>AI</th></tr><tr><th>Insp</th><th></th><th>Insp</th><th></th><th>Insp</th><th></th><th>Insp</th><th></th></tr><tr><td>54</td><td>Hydrostatic</td><td></td><td></td><td></td><td></td><td></td><td>W</td><td>W</td><td>W</td><td>W</td></tr><tr><td>54.1</td><td>Procedure</td><td>QM-002 SEC 4 & QP-06-01</td><td>ASME Sec.VIII Div. 1</td><td>H</td><td></td><td>A</td><td></td><td>R</td><td></td><td>R</td></tr><tr><td>54.2</td><td>Calibration of Gauges</td><td>QM-002 SEC 4 & QP-06-01</td><td>ASME Sec.VIII Div. 1</td><td>H</td><td></td><td>R</td><td></td><td>R</td><td></td><td>R</td></tr><tr><td>54.3</td><td>Hydrotest Operation</td><td>QM-002 SEC 4 & QP-06-01</td><td>ASME Sec.VIII Div. 1</td><td>H</td><td></td><td>H</td><td></td><td>H</td><td></td><td>H</td></tr><tr><td>54.4</td><td>Record</td><td>QM-002 SEC 4 & QP-06-01</td><td>ASME Sec.VIII Div. 1</td><td>H</td><td></td><td>A</td><td></td><td>R</td><td></td><td>R</td></tr><tr><td>55</td><td>Certification Mark Stamping</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>56</td><td>Flushing & Drying</td><td></td><td>Photograph Report</td><td>H</td><td></td><td>W</td><td></td><td>R</td><td></td><td></td></tr><tr><td>57</td><td>Coating</td><td>Approve Painting Procedure</td><td>Paint Manufacturer</td><td>H</td><td></td><td>SW</td><td></td><td>R</td><td></td><td></td></tr><tr><td>58</td><td>Manufacturer's Data Report</td><td>QM-002 SEC.11 & QP-01-02</td><td>ASME Sec.VIII Div. 1</td><td>H</td><td></td><td>R</td><td></td><td>R</td><td></td><td></td></tr></table>	1. Add work order process unless the 1.1.1 has been signed by the values for their designated roles points				2. Inspection Category						Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	QSR	SDN	MOS	SDN	PE	SDN	AI	Insp		Insp		Insp		Insp		54	Hydrostatic						W	W	W	W	54.1	Procedure	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		A		R		R	54.2	Calibration of Gauges	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		R		R		R	54.3	Hydrotest Operation	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		H		H		H	54.4	Record	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		A		R		R	55	Certification Mark Stamping										56	Flushing & Drying		Photograph Report	H		W		R			57	Coating	Approve Painting Procedure	Paint Manufacturer	H		SW		R			58	Manufacturer's Data Report	QM-002 SEC.11 & QP-01-02	ASME Sec.VIII Div. 1	H		R		R			On subject IX. Final Inspection. Change R to A on MOS Column, We still use "R" identification Change SW to W on MOS Column, Subject to be Revise Change "-" to R on MOS Column, Subject to be Revise Change SW to R on PE Column, Subject to be Revise Change "Blank" to R on AI Column, Subject to be Revise Change "W" to H on AI Column, Subject to be Revise	1
1. Add work order process unless the 1.1.1 has been signed by the values for their designated roles points				2. Inspection Category																																																																																																																																
Sequence No.	Description of Fabrication Inspection Process	Reference Document	Acceptance Criteria	QSR	SDN	MOS	SDN	PE	SDN	AI																																																																																																																										
				Insp		Insp		Insp		Insp																																																																																																																										
54	Hydrostatic						W	W	W	W																																																																																																																										
54.1	Procedure	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		A		R		R																																																																																																																										
54.2	Calibration of Gauges	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		R		R		R																																																																																																																										
54.3	Hydrotest Operation	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		H		H		H																																																																																																																										
54.4	Record	QM-002 SEC 4 & QP-06-01	ASME Sec.VIII Div. 1	H		A		R		R																																																																																																																										
55	Certification Mark Stamping																																																																																																																																			
56	Flushing & Drying		Photograph Report	H		W		R																																																																																																																												
57	Coating	Approve Painting Procedure	Paint Manufacturer	H		SW		R																																																																																																																												
58	Manufacturer's Data Report	QM-002 SEC.11 & QP-01-02	ASME Sec.VIII Div. 1	H		R		R																																																																																																																												